

**PROCEEDINGS OF THE 18TH SLEC MEETING UNDER JNNURM HELD ON 14TH FEBRUARY, 2011**  
**AT COMMITTEE ROOM NO. 313, VIDHANA SOUDHA, BENGALURU**

**Members Present: As per List Enclosed**

**Subject # 1a: Confirmation of the Proceeding of the 17<sup>th</sup> SLEC meeting held on 8<sup>th</sup> December, 2010**

The Proceedings of the 17<sup>th</sup> SLEC meeting were confirmed.

**Subject # 1b: Overview of JnNURM Programme in Karnataka**

The macro picture regarding JnNURM was presented by MD, KUIDFC through a PowerPoint presentation which gave an overview of the sector wise projects approved under JnNURM for two Mission Cities, Physical and Financial progress, City, Sub Mission and Implementing agency wise progress and Status of Procurement of Buses.

**Subject # 2: Proposals for Approval**

**2. A. Proposal of MCC**

**2. A.1 Proposal for Approval for tender proposal of MCC for the project- "Heritage Core & Urban Renewal"**

The Committee approved the tender proposal of MCC for the project – Heritage Core & Urban Renewal for awarding of the package I & Package III to M/s Chabhra Associates, Secunderabad at Rs 1589.86 lakh and Rs 1828.00 Lakh respectively. The Committee directed MCC to approach GoK, as per ULB procedure, for the approval of tender proposal for the Package IV as the Tendered cost for that package is less than Rs 5 crore.

## **2.A.2 Proposal for Reimbursement of DPR preparation charges for the project : “ EWS Housing and Infrastructure Development in Mysore Corporation limits under BSUP-JnNURM “**

The Committee approved the proposal of MCC to seek reimbursement of Rs. 3,23,386.00 which was spent for preparation of DPR for the project -: “EWS Housing and Infrastructure Development in Mysore Corporation limits under BSUP-JnNURM from MoHUPA. The Committee directed SLNA to forward the proposal of MCC to MoHUPA.

### **2. B.1. Proposal for Revised norms for contribution to Revolving fund**

The meeting which was held as per the directions of SLEC under the chairmanship of ACS UDD on 5<sup>th</sup> August, 2010 had decided as follows:

- i. BBMP to be responsible for payment of Revolving Fund installments pertaining to projects implemented in Bangalore by KSDB.
- ii. MCC to be responsible for payment of Revolving Fund installments pertaining to projects implemented in Mysore by KUWS&DB and KSDB.
- iii. In the case of BSUP Projects, the funds earmarked for urban poor under the new guidelines issued by the State Government could be used by BBMP and MCC for payment of Revolving Fund installments.

The Committee ratified the above decisions taken in the meeting held on 5<sup>th</sup> August, 2010. The Committee directed MCC that it should approach the Tourism Department and get their response for its proposal that Tourism Department be held responsible for payment of Revolving Fund contributions for the project – “Heritage Core & Urban Renewal”, and then approach SLEC for a decision. The Committee also directed that MCC should adhere to the decision of the 16<sup>th</sup> SLEC with regard to the Moratorium Period and Plough back period and there will be no extension of the both.

### **2.B.2 Proposal regarding Operation of Revolving Fund under JnNURM**

In the Meeting, operational issues related to the Revolving Fund were also discussed.

As approved in the 16<sup>th</sup> SLEC meeting, the Committee directed that the JnNURM Revolving Fund be merged with the already constituted a “State level Urban Infrastructure Development Fund (UIDF)” by KUIDFC and be governed by the Rules and Regulations of the UIDF. The Committee further decided that in case of BSUP projects a separate State-Level Basic Services to the Urban Poor Fund be created to meet the

O&M expenses of the assets created under the Sub-Mission with separate guidelines for operational purposes.

## **2. C. Proposal of Karnataka Slum Development Board (KSDB)**

### **2. C.1 Proposal for Approval of Revised DPR for the project- Rehabilitation of 20 Slums (2788 DUs) in Mysore City"**

Commissioner, KSDB assured the Committee that the process of Allotment of DUs to the identified Beneficiaries will be completed within 24th February, 2011. The Committee approved the Revised DPR for the project - Rehabilitation of 20 Slums (2788 DUs) in Mysore City for onward submission to MoHUPA subject to condition that KSDB will complete the process of allotment of dwelling units to the identified beneficiaries within the time frame prescribed by KSDB. The Committee directed KSDB that on completion of the process of Allotment of DUs to the Identified Beneficiaries the same should be communicated to SLNA. In case of any issue/ constraints, KSDB should approach the ACS and the SLEC.

### **2.C.2. Proposal for Approval of Revised DPR for the project- Rehabilitation of 45 Slums (2500 DUs) in Mysore City"**

Commissioner, KSDB assured the Committee that the process of Allotment of DUs to the identified Beneficiaries will be completed within 24<sup>th</sup> February, 2011. The Committee approved the Revised DPR for the project - Rehabilitation of 45 Slums (2500 DUs) in Mysore City for onward submission to MoHUPA subject to condition that KSDB will complete the process of allotment of dwelling units to the identified beneficiaries within the time frame prescribed by KSDB. The Committee directed KSDB that on completion of the process of Allotment of DUs to the Identified Beneficiaries the same should be communicated to SLNA. In case of any issue/ constraints, KSDB should approach the ACS and the SLEC.

## **2. D. Proposal of Rajiv Gandhi Rural Housing Corporation Ltd (RGRHCL)**

### **2. D.1 Proposal for submitting of DPR for the project- Construction of 192 DUs at Singanayakanahalli in Yelahanka Hobli, Bangalore for funding under Affordable Housing Scheme of JnNURM**

Chief Secretary, Gok & Chairman, SLEC-JnNURM had approved the following on file:

“Resolved that the DPR for Construction of 192 DUs in Singanayakanahalli, Yelahanka Hobli, Bengaluru at an estimated cost of Rs.8.59 Crore (Rupees Eight Crore Fifty Nine lakhs only) is approved and further resolved that the JnNURM be approached for a grant of Rs.0.68 crore (Rupees Sixty Eight Lakhs only) which forms 25% of the cost all civil (external and internal) proposed in the project and the balance be met by RGRHCL through Beneficiary Contribution”.

The same was ratified by SLEC.

## **2. E. Proposal for Appointment of M/s BLG Construction Services Pvt Ltd for TPIMA for projects under BSUP Sub Mission of JnNURM**

As per the decision of the 94th CSMC meeting held on KUIDFC had negotiated with M/s BLG Construction Services Pvt Ltd who was the L-2 in the tender process. BLG had agreed to do the work of TPIMA for both the packages at the rate quoted by L-1. Hence, KUIDFC had appointed M/s BLG Construction Services Pvt Ltd as the TPIMA for the project under both the packages of BSUP Sub Mission of JnNURM in the state of Karnataka at the rates quoted by L-1 as below:

<b>Package No</b>	<b>Desk review of Project (Rs) Per project</b>	<b>On- site visit (in Rs) Per site visit</b>	<b>Maximum payable including service Tax (in Rs. lakh)</b>
Package I	1,10,000.00	17,000.00	42.22
Package II	1,20,000.00	21,000.00	31.96

The committee ratified the above action taken by KUIDFC in this regard.

## **2. F. Proposal for Approval for Revised CDP for Bengaluru**

The Committee approved the Revised CDP of Bengaluru city which envisaged an investment of Rs 187245 crore in the Vision period. The Committee directed that the Revised CDP be submitted to MoUD.

**2. G. Proposal for Reimbursement of expenditure incurred for the “Preparation of CDP for Bengaluru under JnNURM”**

The Committee approved the proposal of KUIDFC to seek reimbursement of Rs. 30, 16, 863.00 which was spent for preparation of CDP for Bengaluru from MoUD, Gol. The Committee directed that the proposal be forwarded to MoUD for reimbursement.

**2.H. Proposal for Framing of Policy to utilize the interest earned on the parking of funds disbursed by Gol & GoK for projects under JnNURM**

Some Members of the Committee informed that they have incurred additional expenditure during the implementation of the projects due to reasons like tender premium, price adjustments etc. They requested the Committee for permission to utilize the interest earned for meeting such additional expenditure for the respective projects.

The Committee decided as follows:

- a) The interest earned from the Flexi Accounts pertaining to UIG component which is with SLNA be used as a seed money for JnNURM Revolving Fund which will be merged with the UIDF. For BSUP Revolving Fund SLNA will contribute this amount as seed money for the State-Level Basic Services to the Urban Poor Fund to be constituted.
- b) With respect to the interest earned by IAs, the Committee directed all the IAs to make specific requests to SLEC for permission to utilize the interest earned for additional expenditure, if any, such as tender premium, price escalation etc for the relevant project. These proposals will be placed before the ACS and SLEC for approval.

**2. I. Proposal of MUDA for Submission Revised DPR for the project – “Up-gradation of 2 lane ORR to 6 lane in Mysore City”**

The Committee approved the Revised DPR submitted by MUDA for the project – Upgradation of 2 lane ORR to 6 lane with an estimated cost of Rs 239.51 crore. The Committee directed that the Revised DPR be sent to MoUD for approval. The Committee also directed that the additional amount of Rs 20.49 crore should be met from MUDA’s own funds. The Committee directed MUDA to follow up with MoUD and its Appraisal Agency for the approval of the Revised DPR.

**Subject # 3. Review of Critical Projects****3. A. Projects which are likely to face Time Over Run beyond the JnNURM Mission period**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Status as presented by IA</b>	<b>Decision of SLEC</b>
1	UGD in erstwhile Yelahanka CMC area	<ul style="list-style-type: none"> <li>▪ LoA issued on 31<sup>st</sup> December, 2010.</li> </ul>	It was noted.
2	UGD in erstwhile Byatarayanapura CMC area	<ul style="list-style-type: none"> <li>▪ Work has begun in 2 out of 4 packages.</li> <li>▪ 24.9 km out of 219 km pipe laid for these 2 packages</li> <li>▪ Work has been awarded in the remaining 2 packages.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
3	UGD and road restoration in erstwhile Dasarahalli CMC area	<ul style="list-style-type: none"> <li>▪ Work has begun in 2 out of 4 packages.</li> <li>▪ 12.7 km out of 283 km pipe laid for these 2 packages.</li> <li>▪ Work has been awarded in the remaining 2 packages.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
4	Sanitation for erstwhile Mahadevapuram CMC area	<ul style="list-style-type: none"> <li>▪ Work has started in all the 3 packages.</li> <li>▪ 23.2 km out of 357 km of pipe laid.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed

			within the Mission period.
5	Sanitation for erstwhile K R Puram CMC area	<ul style="list-style-type: none"> <li>▪ Work has started in 2 out of 3 packages.</li> <li>▪ 27.7 km out of 194 km of pipe laid for these 2 packages.</li> <li>▪ Work has been awarded in the remaining one package.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
6	UGD and road restoration in erstwhile R R Nagar CMC	<ul style="list-style-type: none"> <li>▪ Work has started in both the packages.</li> <li>▪ 5.3 km out of 117 km of pipes laid.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
7	UGD and road restoration in erstwhile Bomanahalli CMC area	<ul style="list-style-type: none"> <li>▪ Work has begun in 5 out of 6 packages.</li> <li>▪ 16.9 km out of 300 kms pipe laid for these 5 packages.</li> <li>▪ Work has been awarded in the remaining one package.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
8	EAP (Part B) replacement/ rehabilitation of existing sewerage system in B'lore	<ul style="list-style-type: none"> <li>▪ Work has begun in only 3 out of 8 packages.</li> <li>▪ Laying of pipe completed for 7.5 km out of 18.5km of awarded packages</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM

	city	<ul style="list-style-type: none"> <li>▪ Bids re invited for 1 package as it attracted more than 100% tender premium.</li> <li>▪ Bid document is being prepared for 1 package.</li> <li>▪ The remaining 3 packages have been split into 9 packages and the proposal will be sent to JICA for approval.</li> <li>▪ 2nd installment to be claimed by Mar, 2011</li> </ul>	sanctioned for this project is claimed within the Mission period.
9	Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city	<ul style="list-style-type: none"> <li>▪ Feeder Mains completed.</li> <li>▪ All the 25 Over Head Tanks (OHTs) completed.</li> <li>▪ Under 24x7x water supply project, 10000 house service connections have been commissioned and the same is under trial run.</li> </ul>	<ul style="list-style-type: none"> <li>▪ The Committee instructed KUWS&amp;DB to submit the exact assessment regarding additional cost required taking into account the scope of the project vis-a-vis contractual obligations. The same should be placed before the Sub Committee headed by ACS, UDD.</li> <li>▪ The Committee directed MCC to release ULB share for the project to KUWS&amp;DB.</li> </ul>

With respect to the UGD projects of BWSSB, the Committee directed that a meeting should be convened under the Chairmanship of Chief Secretary, GoK to conduct a detailed review of the progress of the works and sort out any issues which are hampering the progress. For all the critical projects, the Committee directed that meeting should be convened under the Chairmanship ACS, UDD, GoK to conduct a detailed review of the progress of the works and sort out any issues which are hampering the progress.

**3. B. Review of Projects which have not started**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Status as presented by IA</b>	<b>Decision of SLEC</b>
1	Intelligent Transport System and Innovative Environment project for Mysore city	<ul style="list-style-type: none"> <li>▪ The 14 Bids which have been received have been evaluated.</li> <li>▪ Bid evaluation report will be sent to MoUD &amp; World Bank for approval.</li> <li>▪ Contract likely to be signed by end of March, 2011.</li> <li>▪ Work likely to start by April, 2011.</li> </ul>	The SLEC directed KSRTC to expedite the process of awarding of work as the completion of this work is also linked to achievement of city level urban transport reform in Mysore.
2	Heritage and Urban Renewal at Heritage Core	<ul style="list-style-type: none"> <li>▪ The proposal for awarding of the work for 3 packages has been placed for approval of SLEC.</li> <li>▪ Approval has been sought from DMA for awarding the work for 1 package.</li> <li>▪ Work likely to start by Mar, 2011.</li> </ul>	The SLEC directed MCC to expedite the process of awarding of work as the grant amount under JnNURM sanctioned for this project is to be claimed within the Mission period.
3	Challaghatta slum area for the construction of 464 DUs	<ul style="list-style-type: none"> <li>▪ New location has been identified for the construction of DUs.</li> <li>▪ Work will start by March, 2011.</li> </ul>	KSCB should prepare & submit the Revised DPR after taking possession of the land.
4	Hakki Pikki Colony Slum for the construction of 208 DUs	<ul style="list-style-type: none"> <li>▪ The work has started.</li> <li>▪ 2nd installment will be claimed by April, 2011</li> </ul>	

**Subject # 3.C. Review of Projects for which 2<sup>nd</sup> installment is yet to be claimed.**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Status as presented by IA</b>	<b>Decision of SLEC</b>
1	UGD in erstwhile Kengeri TMC area	<ul style="list-style-type: none"> <li>▪ Work is in progress.</li> <li>▪ 0.75 out of 57.6 kms pipe laid.</li> <li>▪ 2<sup>nd</sup> installment likely to be claimed by March, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>▪ The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.</li> </ul>
2	Redevelopment of 13 slums (Phase-II) (1524 DUs)	<ul style="list-style-type: none"> <li>▪ Work is going on for construction of 124 DUs in 5 slums.</li> <li>▪ KSCB has proposed new locations for the construction of 1400 DUs.</li> </ul>	<ul style="list-style-type: none"> <li>▪ KSCB should finalize the list of Beneficiaries for each of the location proposed by it and approach SLEC for approval of new locations.</li> <li>▪ KSCB should submit a Revised DPR for the project on behalf of BBMP.</li> </ul>
5	Bhuvaneshwarinagara Slum for the construction of 880 DUs	<ul style="list-style-type: none"> <li>▪ Construction of 880 DUs in progress.</li> <li>○ 2<sup>nd</sup> instalment likely to be claimed by Mar, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>▪ The SLEC directed KSCB to expedite the pace of work.</li> <li>▪ The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
6	Kanteeravanagara Slum for the construction of 680 DUs	<ul style="list-style-type: none"> <li>▪ Construction of 680 DUs in progress.</li> <li>○ 2<sup>nd</sup> instalment likely to be claimed by Mar, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>▪ KSCB should expedite the pace of work.</li> <li>▪ The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
5	Veerabhadra Nagara Slum for the construction of 256 DUs	<ul style="list-style-type: none"> <li>▪ Construction of 256 DUs is in progress.</li> </ul>	<ul style="list-style-type: none"> <li>▪ The SLEC directed KSCB to expedite the pace of work.</li> <li>▪ The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
6	Roshan Nagara Slum for the construction of 320 DUs	<ul style="list-style-type: none"> <li>▪ Construction of 320 DUs is in progress in the changed location of Vinobha Slum-192 DUs, Ambedkar Nagar Slum in Vasanthanagara-60 DUs, Mariyappana Garden Slum- 68 DUs.</li> </ul>	<ul style="list-style-type: none"> <li>▪ The SLEC directed KSCB to expedite the pace of work.</li> <li>▪ The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
7	Mahalingeshwarapura Slum for the construction of 310 DUs	<ul style="list-style-type: none"> <li>▪ Construction of 310 DUs is in progress in the changed location of Lakshman Rao Nagar slum (144 GF and 166 (G+1)).</li> </ul>	<ul style="list-style-type: none"> <li>▪ The SLEC directed KSCB to expedite the pace of work.</li> <li>▪ The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
8	EWS Housing and Infrastructure Development in Mysore	<ul style="list-style-type: none"> <li>▪ Work order has been issued for 4 packages.</li> <li>▪ Construction of 425 DUs is in progress.</li> <li>▪ Construction of 826 DUs is entrusted to Nirmithi Kendra.</li> <li>▪ 2nd instalment likely to be claimed by Mar, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>▪ MCC should speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.</li> </ul>
9	Construction of Houses and providing Infrastructure works in the slums of Mysore City (1040 DUs)- Mysore Phase III	<ul style="list-style-type: none"> <li>▪ Work has started in November, 2010.</li> <li>▪ 2nd installment likely to be claimed by March, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>▪ KSCB should speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.</li> </ul>

**Subject # 3.D. Review of Ongoing Projects having major Issues.**

Sl. No.	Name of the Project	Status	Decision of SLEC
1	Remodeling of Primary & Secondary SWD in Hebbal Valley	<ul style="list-style-type: none"> <li>▪ The revised DPRs have been submitted to MoUD. They are being appraised by CPHEEO.</li> <li>▪ In the meeting held under the Chairmanship of ACS, UDD under the Chairmanship of ACS, UDD along with officials of BBMP and IRMA representatives to sort out the issue. In this meeting BBMP was directed to:               <ul style="list-style-type: none"> <li>i. Initiate land acquisition process and be ready for calling of tenders as soon as the Revised DPRs are approved.</li> <li>ii. Complete the process of locating the documents by February 15<sup>th</sup>, 2011 and then a meeting under the Chairmanship of the Chief Secretary, GoK &amp; Chairman, SLEC be convened to discuss the matter.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ The SLEC directed that a meeting under the Chairmanship of CS, GoK be convened to sort out the issue pertaining to project and submission of requisite documents to IRMA by BBMP for the Construction Stage Reports.</li> <li>▪ BBMP should co-ordinate with MoUD and its Appraisal agency for the approval of Revised DPR.</li> <li>▪ BBMP should expedite the process of land acquisition required for the completion of this project.</li> </ul>
2	Remodeling of Primary & Secondary SWD in Vrushabhavathi valley		
3	Remodeling of Primary & Secondary SWD in Koramanagala Valley		
4.	Remodeling of Primary & Secondary SWD in Challaghatta Valley		

For the following projects, which have major issues with respect to Land Acquisition, IRMA inspection and other Implementation issues the Committee directed that a meeting under the Chairmanship of ACS, UDD be convened to discuss the issues pertaining to those projects:

1. Construction of grade separator at Yeshwantpur Junction
2. Construction of Grade Separator at Ring Road Kadirenahalli Junction
3. Construction of grade separator at Gali Anjeneya Junction.

4. Construction of Underpass at Tagore Circle
5. Upgrading 2 lane outer ring road to 6 lane along with service road from Mysore
6. Bulk Water from Kabini

The meeting concluded with Vote of Thanks to the Chair.

**Sd/-**

**CHIEF SECRETARY TO GOVERNMENT OF KARNATAKA  
&  
CHAIRMAN, SLEC- JnNURM-KARNATAKA**

**Members Present in the 18<sup>th</sup> SLEC Meeting held on 14.02.2011**

<b>Sl.No</b>	<b>Name</b>	<b>Designation</b>
<b>MEMBERS- SLEC</b>		
1.	Sri.S.V.Ranganath ,IAS	Chief Secretary, GoK (In Chair)
2.	Sri.Subir Hari Singh, IAS	Addl. Chief Secretary ,UDD, GoK
3.	Sri.Syed Zameer Pasha, IAS	Managing Director, BMTC
4.	Sri.Arvind Shrivastava,IAS	Managing Director, KUIDFC
5.	Sri K.S. Raykar, KAS	Commissioner, MCC
<b>SPECIAL INVITEES</b>		
6.	Sri.Putta Swamy, KAS	Commissioner, KSCB
7.	Sri K.C Sreeramaiah	Joint Commissioner, Tourism
8.	Sri Syeed Ali Razvi	Deputy Commissioner, KSDB
9.	Sri Gururaja Rao	Joint Director, KSDB
10.	Sri.K.Lakshmipathy	Joint Director (Planning),UDD
11.	Sri. S.M. Ramprasad	CFO, BBMP
12.	Sri. B.T Ramesh	EIC, BBMP
13.	Sri. S. Jagdish Chandra	CE, KSRTC
14.	Sri. T.K Palanethra Naik	CE (Project), BMTC
15.	Sri. C.G. Anand	CME, KSRTC
16.	Sri.S.M.Ramakrishna	Addl. Chief Engineer, BWSSB
17.	Sri.S.N .Dinesh	Deputy Chief Engineer, KUWS&DB
18.	Sri Sanachittaiah	Tech. Director – I, KSDB
19.	Sri. H.T. Krishnappa	Chief Accounts Officer, KSDB
20.	Sri Shadashiv M.M	CAO , KUWS&DB
21.	Dr. Vasanthi Amar. B.V	PM(D), KSDB
22.	Sri. M.H Jayrame Gowda	PMU- KSCB
23.	Sri. K.P. Shivakumar	SE, MUDA
24.	Sri.B.K.Suresh Babu	SE (JnNURM), MCC
25.	Sri. Thimmegowda	EE, KUWS&DB
26.	Sri. Vijay Chandapur	AEE, BMTC
27.	Sri H.Kishor Chandra	AEE, MUDA
28.	Sri. M.Basavaraj	D.S Transport Department

<b>Sl.No</b>	<b>Name</b>	<b>Designation</b>
29.	Sri. Vishwanath	Team Leader, IRMA, NCPE
30.	Sri. A.R Jayram	Team Member, IRMA
31.	Sri Narayana Raj.N	PIU- BBMP
32.	Sri Girish .V	MIS Expert - MCC
33.	Sri N.R Rao	Consultant, MAPPA
34.	Dr. V. Sathyanarayana	Consultant , iDECK
35.	Ms Nirmala	Consultant , iDECK
36.	Ms Sandhya Nayak	Consultant , iDECK
<b>KUIDFC</b>		
37.	Sri J.V. Nandan Kumar	General Manager (F&A), KUIDFC
38.	Prof. K.P Chandrashekhar	Team Leader,PMU-UIG-JnNURM,
39.	Sri. H.G.Nandish	MIS Expert, PMU-UIG-JnNURM ,
40.	Smt. Tara Bevinje	Municipal Finance Expert, PMU-UIG- JnNURM
41.	Sri. B.R.Anil	Project Mgmt & Proc. Expert, PMU-UIG- JnNURM,
42.	Smt. Kavita. K. Nath	Social Development Expert, PMU-UIG- JnNURM
43.	Sri. Nagesh	Public Health Engineer, PMU-UIG-JnNURM
44.	Sri. Manish	IT-Expert, PMU-UIG-JnNURM
45.	Sri. Sohan H.P	IT-Expert, PMU-UIG-JnNURM