

**PROCEEDINGS OF THE 17<sup>TH</sup> SLEC MEETING UNDER JNNURM HELD ON 8<sup>TH</sup> DECEMBER, 2010 AT COMMITTEE ROOM NO 313, VIDHANA SOUDHA, BENGALURU**

**Members Present: As per List Enclosed**

**Subject No 1a: Confirmation of the Proceeding of the 16<sup>th</sup> SLEC meeting held on 31<sup>st</sup> July, 2010**

The Proceedings of the 16<sup>th</sup> SLEC meeting were confirmed.

**Subject No 1b: Overview of JnNURM Programme in Karnataka**

The macro picture regarding JnNURM was presented by MD, KUIDFC through a PowerPoint presentation which gave an overview of the sector wise projects approved under JnNURM for two Mission Cities, Physical and Financial progress, City, Sub Mission and Implementing agency wise progress and Status of Procurement of Buses.

## **Subject # 2: Proposals for Approval**

### **2. A. Proposal of Bruhat Bengaluru Mahanagara Palike (BBMP)**

#### **2.A.1 Proposal for Submission of Revised DPR for Construction of Grade Separator at Gali Anajaneya junction**

It was informed that the Sub Committee members visited the site on 6<sup>th</sup> September, 2010 and had directed BBMP to explore the possibilities of providing the exclusive access to the Bus Station taking into account all the constraints. BBMP was directed to place all the options along with the cost before the Sub Committee. BBMP after making a detailed study through a Consultant submitted 5 different options to the Sub Committee. After examining these options, the Sub Committee in the meeting held on 2<sup>nd</sup> December, 2010 has shortlisted two options and sought more details regarding them. BBMP is coordinating with BMTC and KSRTC to prepare a detailed proposal based on the two shortlisted options and has sought ten days time for the same.

**The Committee resolved that the proposal of BBMP to drop the component of exclusive loop towards the Satellite Bus Station from the scope of the approved DPR is approved. Chairman, SLEC directed that the Sub Committee should evaluate detailed proposal based on the two shortlisted options and take a decision. It was also decided that the cost of providing exclusive connectivity should be shared by BBMP, KSRTC and BMTC in the ratio of 50: 25: 25. It was also decided that this issue will be reviewed further in the BMLTA Meeting.**

### **2.B. Proposal of Mysore City Corporation (MCC)**

#### **2.B.1 Proposal for entrusting of work of Construction of 826 DUs with infrastructure to M/s Nirmithi Kendra in Mysore**

Chief Secretary, GoK & Chairman, SLEC- JnNURM had approved the following on file: -

**“Resolved that the proposal of MCC to award the work of - Construction of 826 DUs including infrastructure works - to M/s Nirmithi Kendra, Mysore for Rs 2389.67 lakhs is approved subject to ratification of SLEC”.**

**The same is ratified by SLEC.**

## **2.B.2 Proposal for Capacity Building Training Programs in Mysore**

The Committee approved the DPR for “Capacity Building Training Programme” submitted by MCC with an estimated cost of Rs 4,99,17,352.00 for funding under JnNURM. The Committee directed SLNA to forward the DPR to MoUD for further appraisal and approval.

## **2.C Proposal of Mysore Urban Development Authority (MUDA)**

### **2.C.1 Proposal for dropping of construction of Service lane from the Scope of work and adding the construction of 6 lane work of the balance link of 9.1 km of road length for the project – Upgradation 2 lane ORR to 6 lane in Mysore City**

The Committee approved the proposal of MUDA to include 6 laning of Balance length of 9.3 kms of ORR(Nanjangud Road to Bannur Road) in to the scope of the work to be taken up under JnNURM by dropping the service lane. The Committee directed that the additional cost of Rs 35 crore required to carry out the work as per the Revised scope should be met by MUDA from its own funds and provision for the same should be made in its budget. The Committee also directed MUDA to submit the Revised DPR immediately and follow with MoUD and its Appraisal Agency for its approval.

## **2.D. Proposals of KSCB**

### **2.D.1. Reconciliation of slum locations and No. of Dwelling Units for JNNRUM BSUP Phase – I Project of KSCB in Bangalore city**

The Commissioner, KSCB informed the Committee that all the 18180 Beneficiaries for the Bengaluru Phase I, II and III projects have been finalized after resolution of all the objections. The Commissioner also informed the Committee that all the finalized Beneficiaries have been given the Bio metric cards. He also assured that the allotment of DUs to the identified Beneficiaries will be done immediately. Therefore the Committee

approved the Slum wise reconciled list for the Bengaluru Phase I project as below:

Sl No	Name of slum	No of DUs	Community centers
1	A D Halli	210	1
2	Nellure Puram	280	
3	Desiya Nagar	112	
4	Saniyasikunte- 2	Infra	
5	Byrasandra	60	
6	Indiranagara,Sriramanagar & A K Colony (Shifted from Gangondanahalli Slum)	236	
7	Vinayaka Badavane- ITI Colony, Gulbarga Huts	160	
8	Laxmanrao Nagara	920	
9	Sadaramangala	560	1
10	Kudlu Sy No 148 (Shifted from Laggere Sy No 9/2 & SDS Sanitorium)	1160	1
11	Laggere Sy No 11 & 12 (Shifted from Singapur, Muneshwara Block, Indira Colony, Bheemashakthinagara-32)	1106	
12	Pantarapalya	1088	1
13	Rajendranagara	628	
14	Saniyasikunte- 1	208	1

15	Mahakalammathota (Shifted from Bheemashakthi nagara 64 Dus)	64	
16	Arundattinagara	120	
17	Ragigudda	1500	1
18	Different slums at Hebbal	1543	
19	Pragathipura	72	
20	Sy No 115 K.G. halli (Shifted from Behind Vinayaka Talkies)	Nil	
21	Kadapa Matt	24	
22	Varthur Sy No 115	256	
23	Channasandra Sy No 119	240	
24	Chamundi Nagar	424	
25	Shivanagar	64	
26	Paravthipuram	36	
27	Gowtham Nagar	24	
28	Laggere 9/1	444	
30	Tank Mohalla	64	
	<b>Total</b>	<b>11603</b>	<b>6</b>

The Committee directed KSCB that there should not be any further change in the list of slums and corresponding DUs as all the beneficiaries have now been finalized and biometric cards have been issued. Further it was also instructed to complete the allotment of houses to the beneficiaries and inform the Committee. The Committee also directed KSCB to submit a Revised DPR with final list of slums along with Beneficiary list as mandated under JnNURM.

## 2.D.2 Approval of Reconciliation of slum locations and No. of Dwelling Units for JNNRUM BSUP Phase – II Project of KSCB in Bangalore city

The Commissioner, KSCB informed the Committee that all the 18180 Beneficiaries for the Bengaluru Phase I, II and III projects have been finalized after resolution of all the objections. The Commissioner also informed the Committee that all the finalized Beneficiaries have been given the Bio metric cards. He also assured that the allotment of DUs to the identified Beneficiaries will be done immediately. Therefore the Committee approved the Slum wise reconciled list for the Bengaluru Phase II project as below:

Sl No	Name of slum	No of DUs	Community centers
1	Srinivasapura	320	1
2	Chikkabommasandra Block - B	48	1
3	Sy. No.11 & 12 Laggere (Shifted from Gajanana, Chokkenahalli, Vasanthapura Block, Munirayappa garden)	716	4
4	MCT slum	180	1
5	Vasanthapura- Block A	156	1
6	Rajagopalanagara	144	1
7	Chikkabettanahalli- A (Shifted from MRS Palya, Chikkaboomasandra- a, Ambedkar Brindavan & Rajeshwarinagara- 36 DUs)	438	2
8	Chikkabettanahalli- B	482	2
9	Rajeshwarinagar	304	1
10	Laxman Rao Nagar	363	2
	<b>Total</b>	<b>3151</b>	<b>16</b>

The Committee directed KSCB that there should be any further change in the list of slums and corresponding DUs as all the beneficiaries have now been finalized and biometric cards have been issued. Further it was also instructed to complete the allotment of houses to the beneficiaries and inform the Committee. The Committee also directed KSCB to submit a Revised DPR with final list of slums along with Beneficiary list as mandated under JnNURM.

**2.D.3 Proposal for transfer of land from MSIL and awarding the work to M/s DEC Infrastructure Projects Pvt Ltd using DBT Technology for construction of 187 DUs in MCT Slum under BSUP Phase II project of Bengaluru**

The Committee noted that the transfer of land does not come under its purview and directed Housing Department to discuss with MSIL for the transfer of the land. The Committee directed KSCB to approach the SLEC for awarding the work to M/s DEC Infrastructure Projects Pvt Ltd using DBT Technology for construction of 187 DUs in MCT Slum after getting the possession of the land for undertaking this work from MSIL.

**2.D.4 Proposal for change of location for the project – Redevelopment of Veerabhadra nagar slum and awarding of the work at new location to the contractor of Veerabhadranagara slum**

Chief Secretary, GoK & Chairman, SLEC- JnNURM had approved the following on file: -

- i. Change in Location to Bheemanakuppe Sy No 73 Slum (256 DUs) in lieu of Veerabha Nagara Slum under JnNURM with same cost of Rs 11.84 crore subject to KSCB finalising the Beneficiary list, issue of bio metric cards and allotment of houses to the beneficiaries.
- ii. To take up the work of construction of 256 DUs in Bheemanakuppe Sy No 73 to M/s N. Ramalingam & Co who was the contractor of Veerabhadra Nagara slum at the same cost of 8,59,98,288/- as per original contract.

The same is ratified by SLEC.

**2.D.5 Proposal for change of location for the project – Redevelopment of Roshan Nagara slum and awarding of the work at new location to the contractor of Roshangara slum**

Chief Secretary, GoK & Chairman, SLEC- JnNURM had approved the following on file: -

- i. To take up the project of redevelopment of Vinoba Slum -192 DUs, Ambedkar Nagar Slum in Vasanthanagara- 60 DUs, Mariyappana garden slum- 68 DUs in lieu of Roshan Nagara Slum under JnNURM with same cost of Rs 11.99 crore subject to KSCB finalising the Beneficiary list, issue of bio metric cards and allotment of houses to the beneficiaries in the new locations.
- ii. To take up the work of construction of 320 DUs (of Vinoba Slum -192 DUs, Ambedkar Nagar Slum in Vasanthanagara- 60 DUs, Mariyappana garden slum- 68 DUs) through M/s Krishna Shelter who was the contractor of Roshan Nagara Slum, at the same cost of Rs 11,67,57,014/- as per original contract.

The same is ratified by SLEC.

**2.D.6 Proposal for change of location for the project – Redevelopment of Mahalingeshwra slum and awarding of the work at new location to the contractor of Mahalingeshwara Slum**

Chief Secretary, GoK & Chairman, SLEC- JnNURM had approved the following on file: -

- i. To take up the project of redevelopment of LaxmanRao Nagar Slum (310 DUs) in lieu of Mahalingeshwara Slum under JnNURM with same cost of Rs 9.45 crore subject to KSCB finalising the Beneficiary list, issue of bio metric cards and allotment of houses to the beneficiaries.

- ii. To take up the work of construction of 310 DUs in Laxmanrao Nagar Slum to the Sri G. Chandre Gowda who was the contractor of Mahalingeshwara slum at the same cost of Rs 8,28,95,375/- as per original contract.

The same is ratified by SLEC.

**Subject # 3. Review of Critical Projects**

**3. A. Projects which are likely to face Time Over Run beyond the JnNURM Mission period**

Sl. No.	Name of the Project	Status as presented by IA	<i>Decision of SLEC</i>
1	UGD in erstwhile Yelahanka CMC area	<ul style="list-style-type: none"> <li>• Bids received in re-tendering have been evaluated &amp; BER forwarded to World Bank for clearance.</li> </ul>	
2	UGD in erstwhile Byatarayanapura CMC area	<ul style="list-style-type: none"> <li>• Work has begun in 2 out of 4 packages.</li> <li>• 7.93 km out of 219 km pipe laid for these 2 packages.</li> <li>• Bids received in re-bidding process for remaining 2 packages have been evaluated &amp; forwarded to WB for clearance.</li> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
3	UGD and road restoration in erstwhile Dasarahalli CMC area	<ul style="list-style-type: none"> <li>• Work has begun in 2 out of 4 packages.</li> <li>• 2.6 km out of 283 km pipe laid for these 2 packages.</li> <li>• Bids received in 2 re-tendered packages evaluated &amp; BERs forwarded to WB for clearance.</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.

		<ul style="list-style-type: none"> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	
4	Sanitation for erstwhile Mahadevapuram CMC area	<ul style="list-style-type: none"> <li>• Work has started in all the 3 packages.</li> <li>• 6 km out of 357 km of pipe laid.</li> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
5	Sanitation for erstwhile K R Puram CMC area	<ul style="list-style-type: none"> <li>• Work has started in 2 out of 3 packages.</li> <li>• 6.59 km out of 194 km of pipe laid for these 2 packages.</li> <li>• Bids received in re-tendered 1 package evaluated &amp; BER forwarded to WB for clearance.</li> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
6	UGD and road restoration in erstwhile R R Nagar CMC	<ul style="list-style-type: none"> <li>• Work has started in both the packages.</li> <li>• 0.95 km out of 117 km of pipe laid.</li> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
7	UGD and road restoration in erstwhile Bomanahalli CMC area	<ul style="list-style-type: none"> <li>• Work has begun in 5 out of 6 packages.</li> <li>• 4.94 km out of 300 kms pipe laid for these 5 packages.</li> <li>• Bids received in 1 package evaluated &amp; forwarded to WB.</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.

		<ul style="list-style-type: none"> <li>• 2<sup>nd</sup> installment to be claimed by Feb, 2011</li> </ul>	
8	EAP (Part B) replacement/ rehabilitation of existing sewerage system in B'lore city	<ul style="list-style-type: none"> <li>• Work has begun in only 3 out of 8 packages.</li> <li>• Laying of pipe completed for 4.2 km out of 18.5km of awarded packages</li> <li>• Bids re invited for 1 package as it attracted more than 100% tender premium.</li> <li>• Bid document is being prepared for 1 package.</li> <li>• The remaining 3 packages have been split into 9 packages and the proposal will be sent to JICA for approval.</li> <li>• 2<sup>nd</sup> installment to be claimed by Jan, 2011</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.
9	Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city	<ul style="list-style-type: none"> <li>• Feeder Mains completed.</li> <li>• 23 Over head tanks (OHTs) completed. For the remaining 2 OHTs hydraulic tests are in progress.</li> <li>• Under 24x7x water supply project, 6600 house service connections have been commissioned in DMA 53, 54, 20 &amp; 05 and the same is under trial run.</li> </ul>	<ul style="list-style-type: none"> <li>• The Committee instructed KUWS&amp;DB to submit the exact assessment regarding additional cost required taking into account the scope of the project vis-a-vis contractual obligations. The same should be placed before the Sub Committee headed by ACS, UDD.</li> <li>• The Committee directed MCC to release ULB share for the project to KUWS&amp;DB.</li> </ul>

### 3. B. Review of Projects which have not started

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
1	Intelligent Transport System and Innovative Environment project for Mysore city	<ul style="list-style-type: none"> <li>• The 14 Bids received have been evaluated.</li> <li>• Work likely to be awarded by Jan, 2011.</li> </ul>	The SLEC directed KSRTC to expedite the process of awarding of work as the completion of this work is also linked to achievement of city level urban transport reform in Mysore.
2	Heritage and Urban Renewal at Heritage Core	<ul style="list-style-type: none"> <li>• 3 packages have been re-tendered due to high tender premium.</li> <li>• Work likely to start by Feb, 2011.</li> </ul>	The SLEC directed MCC to expedite the process of awarding of work as the grant amount under JnNURM sanctioned for this project is to be claimed within the Mission period.
3	Challaghatta slum area for the construction of 464 DUs	<ul style="list-style-type: none"> <li>• KSCB is in the process of getting the land for Relocation of Challaghatta Slum.</li> <li>• Once the land is finalised and transferred to KSCB, Revised DPR will be prepared and submitted.</li> <li>• Work likely to start by Jan, 2011.</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to co-ordinate with HAL and take possession of land so that the project may be completed within the Mission period.</li> <li>• KSCB should prepare &amp; submit the Revised DPR after taking possession of the land.</li> </ul>

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
4	Veerabhadra Nagara Slum for the construction of 256 DUs	<ul style="list-style-type: none"> <li>• KSCB could not take up the construction of the DUs in the original location as it comes under the alignment of proposed NICE road. And hence the work is taken up in Sy No 73 of Bhemmanakuppe for same beneficiaries.</li> <li>• Preliminary work has started.</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
5	Roshan Nagara Slum for the construction of 320 DUs	<ul style="list-style-type: none"> <li>• KSCB could not take up the construction of the DUs in the Roshannagara slum as the slum is located on a quarry pit and it is not feasible to take up G+3 construction of DUs due to poor SBC of soil. And hence in lieu of this slum, Vinoba Slum -192 DUs, Ambedkar Nagar Slum in Vasanthanagara- 60 DUs, Mariyappana garden slum- 68 DUs are being developed.</li> <li>• Preliminary work has started.</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
6	Mahalingeshwarapura Slum for the construction of 310	<ul style="list-style-type: none"> <li>• KSCB could not take up the construction of the DUs in the Mahalingeshwara slum as the</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> </ul>

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
	DUs	<p>slum dwellers are refusing to pay the beneficiary contribution and vacate their existing huts and majority of housing are taken up under 18% grants by BBMP. And hence KSCB in lieu of this slum has taken up development of a part of Lakshman Rao Nagar slum (144 GF and 166 (G+1)).</p> <ul style="list-style-type: none"> <li>• Preliminary work has started.</li> </ul>	<ul style="list-style-type: none"> <li>• KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
7	Hakki Pikki Colony Slum for the construction of 208 DUs	<ul style="list-style-type: none"> <li>• The work has been stopped.</li> <li>• KSCB informed that a note in this regard has been submitted to Housing Department.</li> </ul>	

**Subject # 3.C. Review of Projects for which 2<sup>nd</sup> installment is yet to be claimed.**

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
1	UGD in erstwhile Kengeri TMC area	<ul style="list-style-type: none"> <li>• 0.18 out of 57.6 kms pipe laid.</li> <li>• 2<sup>nd</sup> installment likely to be claimed by Feb, 2011.</li> </ul>	The Committee instructed BWSSB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
			within the Mission period.
2	Upgrading 2 lane outer ring road to 6 lane along with service road from Mysore-	<ul style="list-style-type: none"> <li>• Work order issued on 12<sup>th</sup> April, 2010.</li> <li>• Earth Work, Drainage Work, Cross Drainage Work and Asphaltting work under Progress.</li> <li>• Rains and delay in utility shifting had slowed down the pace of work.</li> <li>• 2<sup>nd</sup> installment likely to be claimed by Dec, 2010.</li> <li>• A Revised DPR incorporating the new scope of work will be submitted.</li> </ul>	<ul style="list-style-type: none"> <li>• The change in scope of work should not affect the pace of the work.</li> <li>• The Committee instructed MUDA to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.</li> </ul>
3	Redevelopment of 13 slums (Phase-II) (1524 DUs)	<ul style="list-style-type: none"> <li>• Work is going on for construction of 124 DUs in 5 slums.</li> <li>• KSCB has proposed new locations for the construction of 1400 DUs.</li> </ul>	<ul style="list-style-type: none"> <li>• KSCB should finalize the list of Beneficiaries for each of the location proposed by it and approach SLEC for approval of new locations.</li> </ul>
4	Nagareshwara Nagenahalli Slum for the construction of 208 DUs	<ul style="list-style-type: none"> <li>• Construction of 208 DUs in progress.</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• The KSCB should complete the process of allotment of DUs to the beneficiaries and inform</li> </ul>

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
			SLEC.
5	Bhuvaneshwarinagara Slum for the construction of 880 DUs	Construction of 880 DUs in progress.	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
6	Kanteeravanagara Slum for the construction of 680 DUs	Construction of 680 DUs in progress.	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
7	Bhovi Colony AK colony for the construction of 100 DUs	Construction of 100 DUs in progress.	<ul style="list-style-type: none"> <li>• The SLEC directed KSCB to expedite the pace of work.</li> <li>• The KSCB should complete the process of allotment of DUs to the beneficiaries and inform SLEC.</li> </ul>
8	EWS Housing and Infrastructure Development in Mysore	<ul style="list-style-type: none"> <li>• Work order has been issued for 4 packages.</li> <li>• Construction of 366 DUs is in progress.</li> </ul>	<ul style="list-style-type: none"> <li>• MCC should get clarification from MoHUPA regarding the change in the locations and beneficiaries of the project while implementing</li> </ul>

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
		<ul style="list-style-type: none"> <li>• Construction of 826 DUs is entrusted to Nirmithi Kendra.</li> <li>• 2<sup>nd</sup> instalment likely to be claimed by Jan, 2011.</li> </ul>	the work as the same had been approved in cluster wise manner by MoHUPA.
9	Construction of Houses and providing Infrastructure works in the slums of Mysore City (1040 DUs)- Mysore Phase III	<ul style="list-style-type: none"> <li>• Work has started in November, 2010.</li> <li>• 2<sup>nd</sup> installment likely to be claimed by March, 2011.</li> </ul>	The Committee instructed KSCB to speed up the pace of work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.

**Subject # 3.D. Review of Ongoing Projects having major Issues.**

Sl. No.	Name of the Project	Status as presented by IA	Decision of SLEC
1	Remodeling of Primary & Secondary SWD in Hebbal Valley	<ul style="list-style-type: none"> <li>• The revised DPRs have been submitted to MoUD. They are being appraised by CPHEEO.</li> </ul>	<ul style="list-style-type: none"> <li>• The SLEC directed that a meeting under the Chairmanship of ACS, UDD be held to sort out the issue pertaining to submission of requisite documents to IRMA by BBMP for the Construction Stage Reports.</li> </ul>
2	Remodeling of Primary & Secondary SWD in Vrushabhavathi valley	<ul style="list-style-type: none"> <li>• The requisite documents which have not been submitted will be submitted to IRMA</li> </ul>	

3	Remodeling of Primary & Secondary SWD in Koramanagala Valley	in another week.	<ul style="list-style-type: none"> <li>• BBMP should co-ordinate with MoUD and its Appraisal agency for the approval of Revised DPR.</li> </ul>
4	Remodeling of Primary & Secondary SWD in Challaghatta Valley		<ul style="list-style-type: none"> <li>• BBMP should expedite the process of land acquisition required for the completion of this project.</li> </ul>

**TTMC projects of BMTC :**

- DULT gave a brief presentation after studying the DPRs of the 6 TTMCs namely: Banashankari, Bannerghatta, Jayanagar, Kormangala, Vijaynagar and Yeshwanthpur.

The presentation highlighted the following issues:

-Pedestrian and Integration Issues: No proper pedestrian flow/ movement plan, No dedicated pedestrian access etc

-Space Constraints: Space constraints near the Entry and Exit which will lead to queuing o vehicles once the TTMCs are operational, Narrow entry and exits etc

-Parking Issues

- DULT also made project specific recommendations and some common recommendations for all the TTMCs for improvements of Traffic scenario around TTMCs.

- The SLEC directed BMTC to study the report submitted by DULT and take necessary corrective action.

- The SLEC directed that the report of the DULT along with the response of BMTC be placed before BMLTA for detail deliberations.

<b>5</b>	Development of TTMC at Jayanagar	Completed in July 2009	
<b>6</b>	Development of TTMC at Shantinagar	Completed in Sep, 2010	

<b>7</b>	Development of TTMC at Vijaynagar	Finishing work is in progress.	
<b>8</b>	Development of TTMC at ITPL (Whitefield)	Finishing work is in progress.	
<b>9</b>	Development of TTMC at Yeshwantpur	Finishing work is in progress.	
<b>10</b>	Development of TTMC at Domlur	Finishing work is in progress.	
<b>11</b>	Development of TTMC at Banerghatta	Completed in June, 2010.	
<b>12</b>	Development of TTMC at Kengeri	Completed in May 2010	
<b>13</b>	Development of TTMC at Banashankari	Finishing work is in progress.	
<b>14</b>	Development of TTMC at Koramangala	Finishing work is in progress.	

**Subject #4. Review of JnNURM Programme (UIG Component) - BBMP**

**4. A. Review of Status of Ongoing Projects**

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
1	Construction of grade separator at Yeshwantpur Junction	<ul style="list-style-type: none"> <li>• Flyover completed</li> <li>• BMTC has taken up the construction of Subway.</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should expedite the process of acquisition of the private land (belonging to SR Kalyana Mantapa, Gopal Talkies and Salarpuria) required for the construction of the subway and handover the same to BMTC.</li> </ul>
5	Construction of Grade Separator at Ring Road Kadirenahalli Junction	<ul style="list-style-type: none"> <li>• 5 out of the 43 Private properties required for this project have already been acquired through buy back of TDR procedure.</li> <li>• Retaining wall towards Kanakapura side completed.</li> <li>• Box portion work is completed.</li> <li>• Retaining wall towards Kanakapura Road is completed.</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should expedite the process of acquisition of the land required for completion of this project.</li> </ul>
6	Construction of Grade Separator at Ring Road Putenahalli Junction	<ul style="list-style-type: none"> <li>• Finishing work is in progress.</li> <li>• The underpass will be opened</li> </ul>	

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
		to public by end of Dec , 2010	
8	Construction of grade separator at Gali Anjeneya Junction.	<ul style="list-style-type: none"> <li>• Open foundation: 33 out of 38 completed.</li> <li>• All 26 pier caps completed</li> <li>• Erection of 149 out of 176 girders completed.</li> <li>• Deck slab for 24 out of 34 spans completed.</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should expedite the process of acquisition of the land required to complete the loop towards Deepanjali Nagar.</li> </ul>
9	Construction of Underpass at CNR Rao circle	<ul style="list-style-type: none"> <li>• Shifting of utilities is under progress.</li> <li>• Construction of RCC retaining wall towards Maramma temple is under progress.</li> <li>• BBMP is yet to get permission from traffic police for diversion of traffic to speed up this work.</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should co-ordinate with Traffic Police and expedite the pace of work.</li> </ul>
10	Construction of Underpass at Tagore Circle	<ul style="list-style-type: none"> <li>• The construction of RCC Retaining wall and service road</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should expedite the process of acquisition of the land required for completion of this project.</li> </ul>

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
		towards NR Colony completed • Excavation towards National College has started.	• BBMP should expedite the pace of work. •

#### 4. B Other Issues

Sl. No.	Name of the Project/ Issue	Progress as presented by IA	Decision of SLEC.
1	Setting up of PIU	<ul style="list-style-type: none"> <li>• The MoUD has approved the proposal of BBMP to set up a PIU with 8 key professionals</li> <li>• PIU has been set up by BBMP with 3 professionals.</li> <li>• The process of appointing remaining 5 professionals is underway and will be completed by end of December, 2010.</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should set up the full fledged PIU as this will help it in execution of this Mission in BBMP.</li> </ul>
2	e-Governance under JnNURM	<ul style="list-style-type: none"> <li>• BBMP has invited tenders for the appointment of Consultant to prepare the DPR.</li> <li>• The bids are to be submitted by 9<sup>th</sup> Dec, 2010</li> </ul>	<ul style="list-style-type: none"> <li>• BBMP should prepare and submit the DPR at the earliest and avail ACA earmarked for this purpose.</li> </ul>

**Subject # 5: Review of JnNURM Programme (BSUP Component) – BBMP**

**5. A. Review of Status of Ongoing Projects**

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
1	Redevelopment of 2 slums Pilot slums (120 DUs)	<ul style="list-style-type: none"> <li>• Work in Kalyani Slum completed and occupied by beneficiaries.</li> <li>• The construction of DUs in Jasma Bhawan will be completed by December, 2010.</li> </ul>	
2	Redevelopment of 3 slums – Pilot slums (160 DUs)	<ul style="list-style-type: none"> <li>• Work in Kodihalli Slum completed.</li> <li>• Work in Bhakshi Garden completed except that of drilling of borewell for water supply.</li> <li>• KSCB has proposed new location for the construction of 48 DUs</li> </ul>	<ul style="list-style-type: none"> <li>• KSCB should finalize the list of Beneficiaries for the new location proposed by it and approach SLEC for approval of the new location.</li> </ul>

**Subject # 6: Review of JnNURM Programme - BWSSB**

**6. A. Review of Status of Projects**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Progress as presented by IA</b>	<b>Decision of SLEC.</b>
1	Augmentation Drinking Water from CWSS, Stage IV-Phase I by additional 100 MLD for 7 municipal councils	Completed in Dec, 2007	
2	Bulk flow metering & Monitoring systems for Bangalore water distribution network	<ul style="list-style-type: none"><li>• The installation of all the 218 meters has been completed and data is being acquired through them.</li></ul>	

**Subject # 7: Review of JnNURM Programme (UIG Component) - BDA**

**7. A. Review of Status of Projects**

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
1	Construction of Underpass at Magadi Road – Chord Road junction	Completed in Feb, 2009	
2	Construction of Flyover along ORR at Agara junction	<ul style="list-style-type: none"> <li>Completed in Nov, 2010.</li> </ul>	
3	Construction of Flyover along ORR at Iblur junction	<ul style="list-style-type: none"> <li>Completed in July, 2010</li> </ul>	

**Subject # 8: Review of JnNURM Programme - BMTTC**

**8. A. Review of Status of Approved Projects**

Sl. No.	Name of the Project	Progress	Project Issues if any
1	Funding of 1000 buses	All 1000 buses have been procured and put into operations.	

**Subject # 9: Review of JnNURM Programme (UIG Component) - MCC**

**9. A . Review of Status of Approved Projects**

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
1	Remodeling of Storm Water Drains in Mysore city	<ul style="list-style-type: none"> <li>• Work of 9.6 km out of 24.32 of primary drain completed.</li> <li>• Work of 12.20 km out of 20.65 of secondary drain completed.</li> <li>• Work of 31 cross drains out of 75 completed.</li> </ul>	
2	Integrated Solid Waste Management in Mysore City	<ul style="list-style-type: none"> <li>• 168 Auto Tippers, 5 Dumper Placers, 2 Compactors, 97 containers (4 compartment) and 66 skip containers purchased.</li> <li>• Landfill facility- Agreement entered with M/s JUSCO for development of landfill facility and capping of existing waste on 30<sup>th</sup> June, 2010</li> <li>• Capping of existing waste is in progress.</li> <li>• GPS- 302 GPS tracking devices have been installed.</li> </ul>	The Committee instructed MCC to speed up the pace of landfill work so that the grant amount under JnNURM sanctioned for this project is claimed within the Mission period.

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
		<ul style="list-style-type: none"> <li>• Greening of Sewage farm- Plantation completed.</li> <li>• 70 vehicles procured have been put into use and the remaining will be added to the operational fleet once the tenders for Primary &amp; Secondary collection are finalised.</li> </ul>	

**Subject # 10: Review of JnNURM Programme - KUWS&DB**

**10. A. Review of Status of Approved Projects**

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
1	Bulk Water from Kabini	<ul style="list-style-type: none"> <li>• Raw water rising Main - 1286 m out of 1671 m completed.</li> <li>• Feeder Main- 14.2 km out of 18 km laid</li> <li>• MBRs- Work in progress for all the 3 MBRs</li> <li>• The land for Jackwell and WTP works at Bidaragudu Village in Nanjangud Taluk (6 acre 35 Guntas) is yet to be acquired.</li> </ul>	The District Administration should co-ordinate with Revenue Department and expedite the process of land acquisition.

**Subject # 11: Review of JnNURM Programme - KSRTC**

**11. A Review of Status of Approved Projects**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Progress as presented by IA</b>	<b>Decision of SLEC.</b>
1	Induction of High End City Buses in Mysore City for City Services (150 nos)	All 150 buses procured and are on road.	
2	Infrastructure Development for Transport System in Mysore	<ul style="list-style-type: none"><li>• Work of Sathagalli depot, First phase of City Bus stand, Mofussil Bus stand and IMTC at R.S Naidu Nagar completed.</li><li>• The works of other IMTCs are in advanced stage of completion.</li></ul>	

**Subject # 12: Review of JnNURM Programme - KSCB**

**12. A. Review of Status of Projects**

<b>Sl. No.</b>	<b>Name of the Project</b>	<b>Progress as presented by IA</b>	<b>Decision of SLEC.</b>
1	Rehabilitation of 30 slums (11603 DUs) B'lore Phase I	<ul style="list-style-type: none"><li>•4019 DUs completed.</li><li>•6354 DUs in progress, 1230 DUs yet to start.</li><li>•The Beneficiary list is finalized and Bio metric cards issued.</li></ul>	<ul style="list-style-type: none"><li>• KSCB should complete the process of Allotment of DUs to Beneficiaries</li><li>• KSCB should prepare and submit Revised DPRs as per the reconciled</li></ul>

Sl. No.	Name of the Project	Progress as presented by IA	Decision of SLEC.
2	Rehabilitation of 16 slums Phase II (3151 DUs) – B'lore Phase II	<ul style="list-style-type: none"> <li>•496 DUs completed.</li> <li>•1360 DUs in progress, 1295 DUs yet to start.</li> <li>•The Beneficiary list is finalized and Bio metric cards issued.</li> </ul>	list.
3	Rehabilitation of 20 slums in Mysore City(2788 DUs)- Mysore Phase I	<ul style="list-style-type: none"> <li>•2122 DUs completed.</li> <li>•666 DUs in progress</li> </ul>	
4	Rehabilitation of 46 slums in Mysore City(2500 DUs)- Mysore Phase II	<ul style="list-style-type: none"> <li>•746 DUs completed.</li> <li>•1754 DUs in progress</li> </ul>	

**Subject # 13 : Formation of City Level Review & Monitoring Committee**

GoK has already issued a GO providing for constitution of City level Review and Monitoring Committee in Bengaluru and Mysore which are Mission Cities under JnNURM to review and monitor the progress of both projects and reforms under JnNURM. SLEC directed BBMP and MCC to constitute this Committee respectively in Bengaluru and Mysore.

The meeting concluded with Vote of Thanks to the Chair.

**Sd/-**  
**CHIEF SECRETARY,GOK**  
**&**  
**CHAIRMAN , SLEC- JnNURM**

